


Legend: LA Planting Plan -

P - Perimeter Planting - North West Boundary


P 15No. Cp - Callistemon pityoides - shrub at 800 centres - 250mm pot

7No. Bm - Banksia marginata - small tree at random centres - 1.8 - 2.5 metre height minimum



55No. Dt - Dianella tasmanica - tuft at 600 centres -250mm pot

14No. Ep - Eucalyptus pauciflora - medium tree at random centres - 1.8 metre height minimum



25No. Bpm - Blechnum penna-marina - delicate fern at 300-450mm centres - 150mm pot

19No. Da - Dicksonia antartica - tree ferns (certified) at random centres - 1.5 - 2.0 metre height 70No. Pp - Polystichum proliferum - ground cover at 500

centres - 250mm pot 35No. Gh - Goodenia hederaceae - ground cover at 400

centres - 250mm pot

E - Entry Planting - Diggings Terrace

3No. Bm - Banksia marginata - small tree at random centres - 1.8 - 2.5 metre height minimum 8No. Poa Sieberiana - ground cover at 500 centres -150mm pot

7No. Gh - Goodenia hederaceae - ground cover at 400 centres - 250mm pot

R - Roof Gardens - Entry Lobby & Bin Store

(R) 40No. Bpm - Blechnum penna-marina - delicate fern at 300-450mm centres - 150mm pot

12No. Poa Sieberiana - ground cover at 500 centres -150mm pot

30No. Dt - Dianella tasmanica - tuft at 300 centres -250mm pot

20No. Gh - Goodenia hederaceae - ground cover at 400 centres - 250mm pot

Seeded grass, Alpine hybrid seeded grass mix over local top soil

> Informal Retaining Wall - Square sawn hardwood sleeper, (Max) 900high x 270wide - Retention cloth, blue metal behind with top soil & wood chip mulch

Concrete Paving



Concrete Driveway & Footpath - Nonslip finish





Exisiting trees retained



- Site only to be planted in the late spring or early autumn
- Temporary tree guards are to be included in the landscape plan to protect the planting areas from unwanted grazing animals.

25 October 2019 Submission


Hidali Pty Ltd

LANDSCAPE CONCEPT PLAN

BLACK BEAR DEVELOPMENT

1:100 at A3 size

LA002_A



CANDLELIGHT EXISTING ADJACENT VEGETATION PROTECT ADJACENT VEGETATION RETAINED & PROTECTED DURING REPLANTED FOLLOWING DRAINAGE WORKS TERRACE DRILL HOLE IN CONC. HIGHNOON **MOWAMBA APARTMENTS** 49 TEMPORARY STABILISED ACCESS ZONE & SEDIMENT CONTROL TO LOWER BOUNDARY OF SITE existing building "BLACKBEAR INN" DIGGINGS SILTATION CONTROL & STABILISED SITE ACCESS TO LOWER EDGE & SITE FENCING REINSTATED AND LOCKED AT END WORKING DAYS ROTECT ADJACENT VEGETATION TEMPORARY SITE CONSTRUCTION FENCE SASHAS "SASHAS"

SITE ENVIRONMENT MANAGEMENT PLAN NOTES:

- Indicative temporary site protection fencing to contain extent of disturbance
- during construction approved by KT & NPWS indicated on SEMP. - Remove identified weeds within the construction site area before commencement of revegetation works

SITE PROTECTION & REVEGETATION WORKS TO BE IN ACCORDANCE WITH REHABILITATION GUIDELINES FOR THE RESORT AREAS OF KOSCIUSKO NATIONAL PARK AUG 07 & NSW DEPT HOUSING BLUE BOOK MAINTAINING URBAN STORMWATER SOIL & CONSTRUCTION

SITE COMPOUND & CONSTRUCTION FENCING

- Site compound will be established in consultation with Kosciuszko Thredbo
- Pty Ltd adjacent to the recycling shed compound at Friday flat car park.
- The site compound shall not be within any trafficable ways.
- Once the construction is underway, the site shed and lunchroom will be constructed and located within the carpark level onsite
- De-housed material will be trucked to the Jindabyne landfill depot.
- Fencing will be installed along Diggings terrace and comply with AS 4687 Temporary fencing and hoardings.

EROSION, SEDIMENT CONTROL AND SPOIL MANAGEMENT

- Appropriate control and measure will be in place during construction to prevent or control erosion, and to capture and contain any sediment to prevent it leaving the construction site.
- Disturbance area will be minimised and clearly demarcated.
- Works will only be conducted within the works zone Vehicle movements will be restricted to the defined roads/tracks.
- Where possible, works area will be designed to ensure stormwater runoff drains into the site.
- Where runoff from the site is required, it will be via the longest flow path possible to ensure maximise sediment retention
- Flows to undisturbed areas will be prioritised.
- Where required, sediment controls will be put in place. These will include, but not be limited to, rock check dams, sediment basins, sediment fences and silt
- Sediment controls will be reviewed during site inspections and/or after significant rainfall (more than 10mm in 24hrs resulting in site runoff).

Prepared by BELLEVARDE CONSTRUCTION

Hidali Pty Ltd

SITE ENVIRONMENT MANAGEMENT PLAN

BLACK BEAR DEVELOPMENT

1:200 at A3 size **semp_001_B**